

887178

County Pine
Quad
Quad ID

MINNESOTA DEPARTMENT OF HEALTH
WELL AND BORING REPORT
Minnesota Statutes Chapter 1031

Entry Date
Update Date 06/27/2025
Received Date 11/15/2024

Well Name SDANEVICH,	Township 38	Range 19	Dir Section W 6	Subsection BBC	Well Depth 72 ft.	Depth Completed 72 ft.	Date Well Completed 11/02/2024
Elevation	Elev. Method				Drill Method Multiple methods used	Drill Fluid Bentonite	
Address C/W 11580 WHITE PINE RD PINE CITY MN 55063					Use domestic	Status Active	
Stratigraphy Information Geological Material From To (ft.) Color Hardness CLAY ROCKY 0 60 SANDSTONE 60 72					Well Hydrofractured? Yes ☐ No ☒ From To		
					Casing Type Single casing Joint Welded		
					Drive Shoe? Yes ☒ No ☐ Above/Below		
					Casing Diameter Weight Hole Diameter 6 in. To 61 ft. 19 lbs./ft. 6 in. To 72 ft.		
					Open Hole From 61 ft. To 72 ft.		
					Screen? ☐ Type Make		
					Static Water Level 27 ft. land surface Measure 11/02/2024		
					Pumping Level (below land surface) 60 ft. 1 hrs. Pumping at 20 g.p.m.		
					Wellhead Completion Pitless adapter manufacturer SNAPPY Model 6X1 ☐ Casing Protection ☒ 12 in. above grade ☐ At-grade (Environmental Wells and Borings ONLY)		
					Grouting Information Well Grouted? ☒ Yes ☐ No ☐ Not Specified Material Amount From To ft. 61 ft.		
Nearest Known Source of Contamination feet Direction Type Well disinfected upon completion? ☒ Yes ☐ No							
Pump ☐ Not Installed Date Installed 11/02/2024 Manufacturer's name FPS Model Number HP 0.5 Volt 220 Length of drop pipe 40 ft Capacity 10 g.p. Typ Submersible							
Abandoned Does property have any not in use and not sealed well(s)? ☐ Yes ☒ No							
Variance Was a variance granted from the MDH for this well? ☐ Yes ☒ No							
Miscellaneous First Bedrock Aquifer Last Strat Depth to Bedrock ft Located by Locate Method System UTM - NAD83, Zone 15, Meters X Y Unique Number Verification Input Date							
Angled Drill Hole							
Well Contractor Bob Kent Well Drilling 1886 KENT, BOB Licensee Business Lic. or Reg. No. Name of Driller							